IRIGA CITY WATER DISTRICT Quarterly Report on Government Projects/Activities 4th Quarter Ended Dec. 31, 2014



Project/Programs/ Activities Name	Location	Total Cost	Date Started	No. Off Extension	Target Completion	Project Status		Remarks
						% of Completion	Total cost Incurred to Date	Remarks
Repainting of Butawan P.S	San Roque	2,221	10/20/2014	4 days	10/23/2014	100	2,221.00	okey
Replacement of Downspout	San Roque (Office)	3,029.75	11/4/2014	3 days	11/6/2014	100	3,029.75	okey
Cover and Leak Repair								
hpainting of New Guilid	San Nicolas	18,767	11/5/2014	7 days	11/11/2014	100	18,767.00	okey
rump Station								
Repainting of La Trinidad	La Trinidad	31,839	12/22/2014	9 days	12/30/2014	95	31,839.00	on going
Booster P.S								
Repainting of Sto. Niño	Sto Niño	12,353	1/5/2015	6 days	1/10/2014	0%		on going
Elevated Tank				/======				
						_		
						-		

Prepared by:

ENGR. CHRISTOPHER R. LANCAON
WMM-A/Acting Senior Engineer

Reviewed by:

ENGR. AMALIAD. RARIZA Technical Division Manager